COUNCILLOR DAVID CLIFFORD LEADER OF THE COUNCIL REPORT NO. ELT1905

12th November, 2019

KEY DECISION? NO

COUNCIL BUSINESS PLAN PROGRESS UPDATE JULY – SEPTEMBER 2019/20

SUMMARY AND RECOMMENDATIONS:

This paper sets out the Council Business Plan performance monitoring information at the end of second quarter of 2019/20, building on the 16 priorities under the four themes of People, Place, Partnerships and Better Public Services.

The paper brings together progress against the actions identified as key activities in 2019/20 from our three year business plan and the two key programmes of work which are vital for delivering the priorities, the Regenerating Rushmoor Programme and the ICE Programme.

The Cabinet is asked to note the progress made towards delivering the Council Business Plan.

1. Introduction

- 1.1 In July 2019 the Council agreed the vision for the borough (Your future, your place a vision for Aldershot and Farnborough 2030) and our three-year Council Business Plan with sixteen priorities under the four themes of People, Place, Partnerships and Better Public Services, which will help realise the vision. This paper sets out performance monitoring information for the Council Business Plan for the period of July to September 2019.
- 1.2 Whilst this report is written under the name of the Leader there are three Portfolio Holders who are responsible for monitoring the delivery of the Council Business Plan, Cllr Adrian Newell who is Democracy, Strategy and Partnership Portfolio Holder, Cllr Martin Tennant who is the Major Projects and Property Portfolio Holder and Cllr Ken Muschamp who is Customer Experience and Improvement Portfolio Holder.


2. Detail

2.1 The Council Business Plan is a three year plan, which will deliver the Cabinet's 16 priorities which are set out under the four themes of People, Place, Partnerships and Better Public Services:



People

- We will help improve the health and wellbeing of residents
- We will encourage volunteering and being involved, and help people become more connected within their communities
- We will help residents to remain independent in their homes
- We will help our residents and businesses be sustainable including reducing waste, recycling more and making sustainable transport choices e.g. cycling



Place

- We will continue to drive forward the regeneration of Aldershot and Farnborough town centres
- We will maintain and develop excellent indoor and outdoor facilities
- We will increase our response to addressing climate change and other environmental issues
- We will facilitate more homes being built that will meet the needs of local people
- We will work to grow the local economy in a sustainable way



Partnerships

- We will work with our partners to help people feel safer
- We will strengthen relationships with the voluntary and community sectors to maximise the value they bring to our community
- We will continue to support our military community
- We will work with schools, businesses and other partners to improve educational attainment and raise career aspirations



Better public services

- We will transform and modernise the way we deliver our services to customers
- We will listen and learn from our residents and businesses and excellent services to residents
- We will manage our finances well, increase income and deliver the savings and efficiencies we need to ensure we can deliver excellent services to residents
- 2.2 The Council Business Plan sets out what the Council is planning to delivery over the three years and the key activities over the next year (2019/20) that will help to deliver the priorities and support the realisation of the vison.

3. Key programmes of work that support the Council Business Plan

- 3.1 There are two key programmes which are vital for delivering the priorities and the Council Business Plan, the Regenerating Rushmoor Programme and the ICE Programme.
- 3.2 Cabinet established the 'Regenerating Rushmoor' programme in June 2018 to enable delivery of the Council's regeneration ambitions. The programme co-ordinated approach addressing economic and place-making challenges and opportunities across the Borough. It directly addresses a number of priorities in the Council Plan, in particular "driving forward with the regeneration of Aldershot and Farnborough town centres. The programme sets out a vision for the town centres in 2028:

"In 2028 the town centres of Aldershot and Farnborough will have a compelling offer and be vibrant and vital - they will have experienced a significant transformation and renaissance. With prosperous economies, they will be key destinations for residents, visitors, employers and investors. High-quality mixed-use redevelopment is offering an attractive environment with a distinctive retail, leisure, cultural, employment and residential offer. Aldershot and Farnborough town centres will be places that people are proud of and want to visit and spend their time and money in – whether by day or in the evening. Catering for everyone, they will offer a dynamic programme of cultural events, markets and activities building upon their unique heritage and histories. They will have strong reputations as family friendly town centres that positively complement their respective global brands'.

3.3 The Council's Transformation Programme, known as the ICE programme, was confirmed on 15 October and the agreed programme outcomes are as follows:

Improved and modernised core business

This means:

- The Council will be thinking digitally and understanding how it can use technology to improve services, increase productivity and create capacity and flexibility
- The Council will have redesigned services, targeting its resources on residents' and businesses' needs and our agreed priorities
- Everyone will feel well informed and connected and can collaborate in ways that support the delivery of the Council's collective priorities and not just its individual work
- A clear workforce strategy will be in place to make sure the Council have the skills it needs now – and tomorrow

Consistently excellent Customer Experience

This means:

 The Council will offer consistently excellent customer service with a single/combined customer service as close to the customer as possible. The Council will work towards delivering a single-view of the customer throughout the Council.

- The Council will have implemented and simplified the technology and processes it needs to create consistent and excellent customer journeys for many of its services across multiple channels
- The Council's customers will have more opportunities to 'self-serve', reducing contact and saving time and money
- Customers will be happy and confident to self-serve and use lowercost channels
- The Council will be more visible out in the borough and better connected in how it looks after the place
- The Council will be making sure the residents and businesses are well informed about its priorities, services and campaigns

Enable efficiencies, delivered savings and generated more income This means:

- The Council will have achieved at least £1.5 million of ongoing net expenditure reductions by the end of the programme
- The Council will be thinking about the future of services across the borough differently and taking opportunities to manage, reduce or turn off demand
- The Council will be thinking and working in a 'commercially aware' way - understanding and managing costs better, and maximising opportunities to generate income and to recover its costs
- The Council will be using procurement to help deliver efficiencies and savings whilst ensuring that wider policy requirements are met.

4. Performance and Progress monitoring


- 4.1 The monitoring of progress being made to deliver against the priorities, is set out in three parts.
 - (1) Council Business Plan key activities for 2019/20 (excluding those included in the Regeneration or ICE programmes)
 - (2) Regenerating Rushmoor Programme
 - (3) The ICE Transformation Programme

A summary of performance for each of these is set out in section 5 below with more detail included in Annexes A, B and C..

- 4.2 A set of performance indicators and measures across a range of Council services at the end of quarter two (September 2019) have also been prepared. These show satisfactory performance and any areas which need to be addressed are being raised with the relevant Portfolio Holders. These performance indicators and measures can be found at: https://www.rushmoor.gov.uk/councilplan
- 4.3 The framework and processes for performance monitoring are currently being reviewed in order to provide a system which enables the Council to clearly and easily see how progress is being made with priorities and key projects and importantly, how the Council is performing overall. This work is being developed and further changes will be made over the next reporting periods. This will include establishing a small number of 'Corporate Health' indicators.

5. Council Business Plan

- 5.1 Annex A sets out the detailed progress this quarter against the activities in the Council Business Plan. As can be seen significant progress has been made across a wide range of the full list of priority areas identified by the Cabinet. Where progress has been less than ideal a series of appropriate actions have been identified and are being put in place to address this underperformance. As part of developing the Council's future plans an ongoing process of risk assessment takes place with consideration most recently including Brexit, the possibility of a General Election and the potential impact of further spending cuts/income generation initiatives from Hampshire County Council.
- 5.2 Overall performance for this Quarter is illustrated by the pie charts below:



- 5.3 Progress this quarter within each of the four themes of the Council Business Plan can be summarised as:
 - People there was good progress this quarter. The new Indices of Multiple Deprivation data have been released, this is currently being analysed and is important to many areas of our work.
 - Place overall there was good progress this quarter. However, there were some areas where progress has not been as expected, this included funding for the Heritage trails, there being a delay in the review of the East Hampshire District Council pilot for littler enforcement work (but in the mean time the pilot it is still continuing) and there has been a delay in progressing the closed circuit cycle track project due to site issues.
 - Partnership overall, again, there was good progress this quarter.
 However, there were some areas where progress has been less
 good: the Safer North Hampshire Community Safety Partnership
 Plan has not yet been finalised and there has been a delay in the
 development of the Skills Strategy.

 Better Public Services – A major success this quarter was the Vision and Council three year Business Plan being approved by Council in July. All other areas have progressed well in this theme.

6. Regenerating Rushmoor Programme

RDP projects with planning applications expected in the next 2 periods and there is an associated focus on developing improved mechanisms for public engagement and general communication in relation to the programme. The project status set out in Annex B does reflect slippage on some projects based on our initial view of the programme in 2018. We are starting to understand better the complexities involved and move towards the delivery phase for some projects we will factor these in and re-assess the resourcing, financing and timescales for the programme. These will also be impacted by and adjusted to reflect changed circumstances and the project plans as submitted from the RDP. In addition, there will always be instances in a programme of this size where management of timescales rests outside the control of the Council and consequently there will remain risk to timescales over the lifetime of the programme.

6.2 Programme highlights for this quarter:

- Galleries & High St Car Park (Project A1) Shaviram Aldershot Limited, undertook a pre-application public consultation on their emerging proposals for approx. 600 new apartments, 30,000sqft of commercial space, a public square and 250 space public car park during July 2019. Between 500-600 people attended the event over a period of 2 days and in addition to the event feedback was also submitted online. Whilst the majority of the feedback was positive, with 80% in support of the development, there was critical feedback around the design of the of the scheme. The Council understands this has been taken on board by Shaviram with some designs currently being amended. It is anticipated that the next period will see the submission of the planning application for the scheme.
- Union Street (Project A2) Progress has been made in relation to vacant possession on this site with Cabinet approval for the lease surrender of 38-46 Union Street and the acquisition of 48/48a High Street. A demolition contractor has also been appointed for the first phase of demolition works.
- Parsons Barracks Parsons Barracks Business Plan from the RDP was approved at Cabinet enabling future disposal of the site with proceeds from this disposal contributing to other parts of the programme
- Civic Quarter (Project F1) The Council achieved vacant procession of Elles Hall Community Centre and has now secured the building pending demolition which is anticipated to start within the next period.
- Rushmoor Development Partnership The Rushmoor Development
 Partnership continues to make good progress on its sites and is
 developing key strategic relationships in order to ensure the successful
 delivery of regeneration projects across the Borough. Alongside a number
 of key professional appointments, a highlight in this quarter was Cabinet
 and Council approval for the Rushmoor Development Partnership's
 Business Plan.

7. ICE Programme

7.1 Programme progress is set out at Annex C. The programme status is 'Green' and trend is steady. A small amount of slippage was been experienced on the Environmental Services Project (Container Requests) and the parking service review. However, these are limited and do not impact overall programme timelines and the all Environmental Service Portal processes are now live. The Programme continues to deliver existing milestones on time and on budget. This includes good progress on CRM procurement, Modern Workplace and Windows 10. The next phase of Programme level work will commence to identify benefit realisation inline with revised savings targets and other benefit categories. The Programme Mandate and budget were approved by Cabinet in mid-October. The overall level of residual risk on the Programme is acceptable.

7.2 Programme highlights this quarter:

- The Board has received a presentation on the outcome of the Car Park Review, next steps and transfer of functions to customer services agreed and project will move to implementation. Work has now commenced on the re-scope of the process redesign work to agree outline programme for all council services.
- Project statuses remain as at the end of September unchanged by exception reports. Trend has moved from down to flat. i.e. Programme proceeding as expected

8. Conclusion

8.1 Cabinet's views are sought on the performance made towards delivering the Council Business Plan during July to September 2019.

COUNCILLOR DAVID CLIFFORD LEADER OF THE COUNCIL

BACKGROUND DOCUMENTS:

None

CONTACT DETAILS:

Head of Service - Andrew Colver, Head of Democracy, Strategy and Partnerships – 01252 398820,

andrew.colver@rushmoor.gov.uk

Author - Sharon Sullivan, Policy Officer - 01252 398465, sharon.sullivan@rushmoor.gov.uk


ANNEX A

Council Business Plan key activities in 2019/20

Quarter two - July to September 2019



Overall performance of Council Business Plan key activities for 2019/20 – minus Regeneration Programme and ICE Programme activities



People

Activities	Time-scales	Outcomes/deliverables	Lead Officer	Comment	
Delivery of Strategic Housing actions	July 2019	Taking 6 monthly updates to	ZP	Last quarter	This quarter
within the Housing and Homeless	Jan 2020	Strategic Housing and Local Plan		All actions on track	
Strategy, and Delivery Plan		Group - informing service delivery		updated at Strateg	ic Housing and
,		,		Local Plan Group.	J
Administration of Disabled Facilities	Ongoing	Helping people to live	JD	Last quarter	This quarter
Grants to enable people to remain		independent lives in homes that		Completed and 28	grants made this
independent in their own homes and		are suitable for their needs.		quarter.	
review of options once the future of the					
Better Care fund is understood					
Plan and deliver support programme to		Plan developed to complement	EL	Last quarter	This quarter
young people		deprivation strategy and action		Youth service broc	hure to promote
 Creation of the Rushmoor Youth 	April 2019	plan.		borough wide activ	vities to be
Forum		Plan of activities and support to		completed by end	of October.
Development of action plan for	Dec 2019	young people across the Borough			
2020/21					
Review of strategy, plans and processes to		People understand what the new	AC	Last quarter	This quarter
tackle areas of deprivation		data means for Rushmoor and its	EL	Data being review	ed. Working group
 To understand and share data 	Dec 2019	residents	SS	set up to analyse d	lata, identify
from the 2019 Indices of Multiple		Assessment of implications based		priority areas and	way forward.
Deprivation (Data due to be		on data.			
released in September 2019)		Amended structure for the			
	Jan 2020	Community Development Team			

 Develop a plan targeting the areas of most need. The plan will form the basis for the overall community development work. 		with clear objectives and focus on place.			
Work with our contractors to help Rushmoor residents increase recycling and reduce waste	2019	Demonstrated through engagement with residents via the Recycling Support Officer. Residents increase their participation with recycling and decrease their contamination.	RW	Last quarter Work ongoing.	This quarter
Develop an action plan to promote health and well-being specifically in areas identified as in greatest need. Review approach and identify required resources by December 2019. Plan prepared Delivery Commenced	March 2020 May 2020	Plan developed to compliment deprivation strategy and action plan	AD	Last quarter Data being review Indices of Multiple	This quarter ed from the Deprivation 2019.
Continue to support community groups • Aldershot Civic Society –Enable effective engagement between the society and the Rushmoor Development Partnership on proposals for the Union Street East. Engage regularly with the society and its members through regular	Ongoing	Ensure that the society has a role in influencing the Town Centre Strategy and shaping and delivering the Transition Plan.	CE TM	Last quarter	This quarter

attendance at their meetings, meetings of the Aldershot Task Force.				
Aldershot Community Together	Ongoing	Residents of the Aldershot	DP	
Organise meetings every two to three		Community Together group are		
months of the whole Aldershot		well informed about, and		
Community Together group to update		engaged with, Aldershot town		
on Aldershot town centre and agree		centre's regeneration, transition		
and update on ongoing projects.		schemes and events.		
To work with the residents of the				
Aldershot Community Together groups				
to organise Aldershot town centre				
events including Victoria Day and the				
Aldershot Community Christmas				
Festival				
Heart of Farnborough -				
Two meetings held in 2019/20	March2020	Emerging group to develop and	AC	Meeting arranged for 14 th
(November/February)	IVIdicii2020	co-deliver events and other	AC	November.
	March 2020	projects in Farnborough		November.
Develop and action plan for 2020/21	IVIAICII 2020	projects in Farriborough		
·	March 2020			
Establish support structure	IVIAICII 2020			
for the group	Onzaina			
Farnborough Society	Ongoing	Society has a role in influencing		
		the Town Centre and shaping and		
		delivering the Civic Quarter.		

Deliver, enable and facilitate the 2019/20		Increase community involvement	AC	Last quarter	This quarter
events programme. Including:		and pride in the Borough.	JA		
 4 Armoured Med Farewell Parade 	11 May		DP		
 Get involved fair 	1 June				
Victoria Day	8 June				
 Armed Forces Day Military Day 	29 June				
Parade					
Rushmoor Community Food	14 Sept				
Festival					
 Rushmoor fireworks spectacular 	2 Nov				
 Reembrace Sunday Events 	10-11 Nov				
 Aldershot and Farnborough Town 	Ongoing				
Centre Events					
Carol Service	4 Dec				

Place

Activities	Time-scales	Outcomes/deliverables	Lead	Comment	
			Officer		
Heritage trails - Feasibility work has been		New heritage trails provided in	MS	Last quarter	This quarter
completed and the plans proposed and		Aldershot to connect residents	AC	Awaiting a funding decision from	
agreed		and visitors to Aldershot's		Military Covenant Fund. Timetable	
 Part funding sought and obtained 	Aug 2019	military and civilian history.		will need to be rev	ised.
 Additional funds being sought 	Aug 2019	Project meets the pride in place			
Works procured	Nov 2019	and health and well-being			
Projects delivered in accordance with	Spring 2020	agenda.			
plans					

Moor Road playing fields - Funding has been		A new community facilities	MS	Last quarter	This quarter
sought and obtained and the plans proposed		provided in Farnborough,		Planning consent now granted.	
and submitted for planning consent		including updated play area, a		Facilities are out for	or procurement.
Agree and commence procurement	Aug 2019	multi use games area, a pump			
process		track and outdoor gymnasiums			
Review and award tenders	Sept 2019				
Commence project	Autumn		MS/AF		
	2019				
Open facilities	Spring 2020				
Establish and open the Southwood Park	Initial	SANG open and management	JD/AF	Last quarter	This quarter
SANG in line with the management plan and	opening	plan developed enabling the		Phase one of the S	outhwood Country
requirements from Natural England	Aug 2019	regeneration of our town		Park SANG is open	and work has
		centres		been progressed t	o facilitate the
				second phase to o	pen by
				December2019.	
Review of the litter enforcement pilot being	Nov 2019	Competition of a review of the	JD	Last quarter	This quarter
operated by East Hampshire District Council		pilot scheme with options for	KH	Agreement to be e	xtended and
		future delivery.		further options are	ound the legal
				support to be disc	ussed with EHDC.
				Review due by end	of March 2020.
				Date to be change	d to March 2020

Continued implementation of the			TM, JT	Last quarter	This quarter	
comprehensive development at Wellesley	Oct 2019	Handover of Sports Pitch Land.		Handover now scheduled for 1st Ap		
		Design work on new pavilion		2020 following exi	sting pavilion	
		and A325 Crossing at		demolition. Shortli	sting of two	
		Pennefathers Road.		pavilion design ter	der complete,	
				initial meetings wi	th selected	
				practices schedule	d.	
	Oct 2019	Commencement of		CMH pre-commen	cement conditions	
		conversion/refurbishment of		discharged in orde	r for work to	
		Cambridge Military Hospital		commence.		
	Dec 2019	Delivery of 6 supported housing		Supported Adult Lo	earning Disability	
		units in Corunna Zone		Homes have planning permission		
				resolving internal	design and	
				awaiting construct	ion by	
				Barratt/David Wils	on homes.	
	2021	Extra Care housing in Buller		Extra care discussi	ons on	
		Zone. Commencement of		procurement are i	n progress but may	
		delivery of allotments		require minor ame	ndment of s106.	
				Initial interest med	eting held with 6	
				providers.	_	
Accelerate Housing Delivery through:			ZP	Last quarter	This quarter	
Working with developers and partners to	April 2020	Completion of a minimum		Document initial draft completed		
overcome issues preventing development		target of 150 affordable units		following publication of Community		
Develop the Affordable Housing Delivery		within the financial year		Infrastructure Levey regulations.		
Programme to ensure use of commuted				Awaiting guidance from Highway		
sum and other finance is fully utilised and						

resources from Homes England and other funding is maximised				Authority on Transport Contributions.		
 Implement Housing Company through: Development of business plan Establishing Board and effective governance arrangements Implement effective arrangements for delivery of new build housing Development of Policies and processes Achievement of housing and financial targets as per business case and plan 	Sept 2019 Oct 2019 Sept-Dec 2019 July to Oct 2019 Feb 2020	Initial Business Plan approved Company incorporated Procure delivery partner Policies agreed by Board Transfer of existing properties to company Development of new properties	TM	Last quarter Business Plan bein Council by Arlingcl to Cabinet in Nove thereafter Council. incorporated after Planned delivery ti be met.	ose and due to go mber and Company to be Council decision.	
Respond to the declaration by the Council of a climate change emergency Establish a working group Meet with carbon neutral organisations Obtain data on Rushmoor's Carbon Footprint Develop strategy and action plan 	Aug 2019 Oct 2019 Nov 2019 Feb 2020	Develop and commence delivery of a plan to enable a green and sustainable Rushmoor and a carbon neutral Council by 2030	AC	Last quarter This quarter Background work to prepare strategy and action plan still to be completed.		
Closed circuit cycle track at Queens Avenue Polo fields • Hold discussions with Garrison regarding long-term lease of land	Aug 2019	A multi - disciplined cycle facility incorporating a closed road circuit, a bmx pump track, balance and ride area, and a mountain bike skills course. The	MS AC	Last quarter Potential site on Q possible. Approact following which th revised.	h being reviewed	

Feasibility work undertaken	Sept 2019	facility will be of regional			
Plans proposed and cabinet approval	Nov 2019	significance for cycling in the			
Commence funding application to	Nov 2019	South East as well as			
British Cycling		encouraging local people to			
Planning application	Spring 2020	become active and learn to ride.			
Funding sought and obtained	Summer				
	2020				
 Final design work agreed 	Autumn				
	2020				
Works procured	Autumn				
	2020				
 Projects delivered in accordance with 	Spring 2021				
plans					
Support the growth and development of the	2019	Identify and engage digital	TM	Last quarter	This quarter
digital sector of the economy including		businesses through programme		Partner in Europear	Structural and
facilitating the delivery of the Games Hub	2010 2022	of visits		Investment Fund ap	plication for
	2019-2022	Seek funding opportunities to support development and		"Digital Growth Fa	ctory" led by
		acceleration of digital		Basingstoke and De	eane submitted 30
		businesses		September, 2019. \	Will deliver start
	2019-2022	Develop programme of digital		up, incubation and	acceleration
		events linked to development		support across thre	ee Councils.
		of Games Hub			
	2019	Work with FCot to promote			
		digital skills training			

Partnership

Activities	Time-scales	Outcomes/deliverables	Lead	Comment	
			Officer		
Deliver the Safer North Hampshire Community	2019/20	Improved feeling of safety and	CR	Last quarter	This quarter
Safety Partnership Plan and objectives set out		reduced fear of crime.		Partnership Plan fo	or 2019/20 still in
by the SNH Board.				draft format. It ha	s been circulated
				to the CSP member	ers and the team
				are awaiting feeds	oack. There is
				some question of	commitments
				within the docume	ent and it will be
				discussed as part of	of a wider review
				of SNH work. Wor	kshop with
				Strategic CSP Plan	ned for 20
				November 2019.	
Deliver focussed programme to reduce levels	Oct 2019	Improved feelings of safety and	CR	Last quarter	This quarter
of antisocial behaviour in Aldershot Town		reduced fear of crime amongst		Initial enforcemen	t work within the
Centre.		residents and visitors.		town centre has b	een successful and
				has proved an effe	ective deterrent.
				The resourcing mo	odel has been
				adjusted and work	continues to
				process breaches	of notice.

Develop a delivery plan for the Council to support the improvement of education attainment, to include work with Hampshire County Council to identify priority areas: • Preparation and approval of support plans • Develop a programme of support to schools based on improving aspirations in our most deprived areas • Deliver support work in schools • Reading groups in primary schools Generate and support targeted employment	Oct 2019 Nov 2019	Improvement in educational attainment levels particularly in secondary education by 2020/21 following a clear needs analysis based on current issues and risks in schools. Success and good news stories from local schools communicated.	EL	Last quarter Work plan drafted working with Alde aspirations project Junior school for a officers have supp for Year 10'S at Fe	rwood on an t and St Michaels reading project. 6 orted interviews
and skills opportunities to improve outcomes for residents through: • Delivery of Rushmoor Employment and Skills Zone programme	Oct 2019 Dec 2019 onwards Jan 2020 to March 2022	RESZ Partners consulted on the emerging Skills Strategy. 3-year Action Plan in place setting out key employment and skills activity in response to the Skills Strategy and the priority work areas of RESZ Partners. Action plan delivered		Delay in developm Strategy to take ac Skills Strategy, new Multiple Deprivati Structural and Invest proposals on apprand delays in Loca Strategy preparati RBC have been act shaping discussion proposals for an a Hub.	nent of Skills ccount of HCC w Indices of on data, European etment Fund (ESIF) enticeship HUB I Industrial on. tively engaged in as around the ESIF

Support and enable a councillor shadowing		Provides leadership and	JS	Last quarter	This quarter
programme for students in the Borough.		experience for young people.		Arrangements for	first cohort being
 Agree key dates with the college and 		Involvement in local democracy		finalised.	
share information with Members	Sept 2019	encouraged			
 Introductory Sessions with Officers and 		Two cohorts undertaken.			
Member	Oct-Dec				
 Councillor Shadowing activities 	2019				
	Jan-Feb				
End of Programme	2020				
	March 2020				
Develop a delivery plan for ensuring effective		A more co-ordinated approach	AC	Last quarter	This quarter
working arrangements with the voluntary		to supporting the 3 rd sector –	EL	Staff volunteering	scheme being
sector		outlining how the Council will		utilised for educat	ion projects.
 Co-ordinate work with RVS including 	Oct 2019	work with the voluntary sector		Works being co-or	dinated with RVS
use of shared resources		to improve our communities.		since the move to	the Council
 Attend voluntary sector forum 	Sept 2019	Increase in the number of		Offices. Method b	eing developed
meetings		people volunteering locally.		for joint working.	
 Establish support arrangements with 	Jan 2020				
RVS, CMPP and other organisations co-					
ordinating volunteering					
 implement volunteering scheme for 	Aug 2019				
staff to support local projects					

Progress Military covenant priorities		Silver award achieved.	AC	Last quarter	This quarter
Complete Defence Employers	May 2019	Working arrangements agreed	EL	Silver Award prese	ntation made to
Recognition Scheme Silver application		with Garrison and the areas of		the Military Coven	ant Champion in
 Establish new working arrangements 	Oct 2019	focus		September 2019.	
with the Garrison		Three events supported per			
 Identify and deliver programme of 	Dec 2019	year			
joint events in 2019/20		Future plan for Gold submission			
Prepare new style events programme	Dec 2019	including timescales & allocated			
for 2020/21		resources.			
Scope requirements for achieving	March 2020				
Defence Employers Recognition					
Scheme Gold Status					
Establishing international links with the		Links established.	AC	Last quarter	This quarter
following cities:		Memoranda of understanding		Progress with each	activity has been
Gorkha Municipality, Nepal		agreed		delivered to times	cale. However,
Formal signing ceremony	Sept 2019	Business and community links		the formal signing	ceremony with
 Visit to Gorkha to establish 	March 2020	established.		Gorkha is currently proposed for	
cultural/business links		Council and Rushmoor		January 2020 whe	n they visit.
Rzeszow, Poland		International Association roles		Date to be change	ed to January
	Sept 2019	agreed.		<mark>2020</mark>	

 Formal signing ceremony 	Feb 2020
 Establish trade/educational links 	
Dayton, Ohio, United States	June 2019
Formal signing ceremony	March 2020
Visit to Rushmoor to establish	
business/education/cultural links	March 2020
Agree roles and responsibilities for the	
Rushmoor International Association	

Better Public Services

Activities	Time-scales	Outcomes/deliverables	Lead	Comment	
			Officer		
Developing the Corporate planning and		Vision approved	AC	Last quarter	This quarter
performance framework		New plan approved and in	JR	Vision and Council	three year
Prepare a 10 year vision	July 2019	place	SS	Business Plan appro	oved by Council in
Leadership programme to engage on		New performance framework		July 2019.	
the vision		agreed			
Prepare a Council three year Business Plan	July 2019	Dashboards in place and being			
Prepare a Council Dashboard	Dec 2019	used			
 Identify the key indicators which are 		Set up arrangements with			
needed to measure how we are doing		Members			
as a Council					

Identify how best to present the information and whether and programs or software will be needed					
Public access portal(s) - • Waste Services Customer Portal	2019	Launch a new online service for rubbish, recycling a and bulk	NH	Last quarter 85% complete.	This quarter
Review commercial property assets and investments and develop a programme of regular review	Dec 2019	waste collections Initial review of investments completed and a plan in place to review the remainder	PB	Last quarter LSH Investment Madue to be appointed 2019 to work along team to take this a	gside property
 Council Offices Re-location of Farnborough RVS Modernising the Workplace Environment 	Aug 2019 Ongoing	RVS located within Council Offices. Increased income generated Offices modernised and	NH	Last quarter RVS relocated to the and Community Ce	
 Modernising the Workplace Environment Workstyle (Modern, flexible desking and storage) Future Council Offices Options – linked to re-generation 	2020	improved/greater efficiency Future of Council Offices		Scoping work only	underway.
• Green issue – Car Club	Sept 2019	Staff Car Club Pilot scheme		Pilot scheme unde	rway.

Full review of the Council's Constitution		Improved clarity around	JS	Last quarter	This quarter
		delegation arrangements and			
 Redraft Parts 1-3 (Responsibility for 	July-Sept	responsibilities			
Functions) and proposed updates to	2019	Codes and Protocols reflect up			
codes and protocols		to date guidance and			
Internal and Member Consultation	Mid Sept to	regulations			
	Mid Oct	New constitution reflects			
Report to LAGP	Nov 2019	current working methods and			
Report to Council	Dec 2019	the requirements of effective			
		decision making.			
Implementing the electoral service review		Redesign of service agreed.	AC	Last quarter	This quarter
 introduce customer account 	Dec 2019	Pilot work undertaken on new	VP	Development of a	check I am
 Establish measures 	Oct 2019	service design and working	JF	registered' facility	on the Rushmoor
Re-design the service for Military	Nov 2019	arrangements.		website is underwa	ay and a 'make a
personnel and dependents		New customer account agreed.		change' facility is a	lso being prepared
Prepare plan for future changes	Feb 2020			on the website for	the customer to fill
				in, similar to the ch	anging "opt out"
				preference page.	

ANNEX B



Rushmoor Borough Council Regeneration Programme Programme Monitoring Report October 2019



Programme Description

Cabinet established the 'Regenerating Rushmoor' programme in June 2018 to enable delivery of the Council's regeneration ambitions. The programme delivery is a co-ordinated approach addressing economic and place-making challenges and opportunities across the Borough. It directly addresses the 'Place' priorities in the Council Plan, in particular "driving forward with the regeneration of Aldershot and Farnborough town centres".

The programme sets out a vision for the town centres in 2028:

"In 2028 the town centres of Aldershot and Farnborough will have a compelling offer and be vibrant and vital - they will have experienced a significant transformation and renaissance. With prosperous economies, they will be key destinations for residents, visitors, employers and investors. High-quality mixed-use redevelopment is offering an attractive environment with a distinctive retail, leisure, cultural, employment and residential offer. Aldershot and Farnborough town centres will be places that people are proud of and want to visit and spend their time and money in – whether by day or in the evening. Catering for everyone, they will offer a dynamic programme of cultural events, markets and activities building upon their unique heritage and histories. They will have strong reputations as family friendly town centres that positively complement their respective global brands'.

The programme is managed through four workstreams.

Workstream 1 RDP Projects	Workstream 2 Property or Major Works	Workstream 3 Third Party Projects	Workstream 4 Feasibility or Options Appraisal
A2: Union Street, Aldershot	A3 & A7 The Station & surrounding area, including Windsor Way & High Street Bus Interchange	A1: The Galleries & High Street Multi-Storey Car Park	F5: Future of the Council Offices site
F1: Civic Quarter	A5: The Games Hub (refurbishment works)	F2: Farnborough Transport Package	F6: New Leisure Centre Feasibility
A6: Parsons Barracks	F3: Invincible Road		F8: Farnborough North/ Hawley Lane
	B3: Southwood Country Park (development of SANG including former golf club buildings)		A8: Aldershot Town Centre Strategy

Programme Summary	Period July - September 2019	Version 0.7	Last Updated: 24 September 2019
Overall Programme Status	Outcomes	Budget	Timescales

Programme Commentary including key successes and issues

This is the first programme report as we move towards a common programme reporting framework. Feedback on the design of the report and level of reporting would be welcome.

Work continues on the major RDP projects with planning applications expected in the next 2 periods and there is an associated focus on developing improved mechanisms for public engagement and general communication in relation to the programme. The project status set out in Annex B does reflect slippage on some projects based on our initial view of the programme in 2018. We are starting to understand better the complexities involved and move towards the delivery phase for some projects we will factor these in and re-assess the resourcing, financing and timescales for the programme. These will also be impacted by and adjusted to reflect changed circumstances and the project plans as submitted from the RDP. In addition, there will always be instances in a programme of this size where management of timescales rests outside the control of the Council and consequently there will remain risk to timescales over the lifetime of the programme.

Highlights this reporting period;

- Galleries & High St Car Park (Project A1) Shaviram Aldershot Limited, undertook a pre-application public consultation on their emerging proposals for approx. 600 new apartments, 30,000sqft of commercial space, a public square and 250 space public car park during July 2019. Between 500-600 people attended the event over a period of 2 days and in addition to the event feedback was also submitted online. Whilst the majority of the feedback was positive, with 80% in support of the development, there was critical feedback around the design of the of the scheme. The Council understands this has been taken on board by Shaviram with some designs currently being amended. It is anticipated that the next period will see the submission of the planning application for the scheme.
- Union Street (Project A2) Progress has been made in relation to vacant possession on this site with Cabinet approval for the lease surrender of 38-46 Union Street and the acquisition of 48/48a High Street. A demolition contractor has also been appointed for the first phase of demolition works.
- Parsons Barracks Parsons Barracks Business Plan from the RDP was approved at Cabinet enabling future disposal of the site with proceeds from this disposal contributing to other parts of the programme
- Civic Quarter (Project F1) The Council achieved vacant procession of Elles Hall Community Centre and has now secured the building pending demolition which is anticipated to start within the next period.
- Rushmoor Development Partnership The Rushmoor Development Partnership continues to make good progress on its sites and is developing key strategic relationships in order to ensure the successful delivery of regeneration projects across the Borough. Alongside a number of key professional appointments, a highlight in this quarter was Cabinet and Council approval for the Rushmoor Development Partnership's Business Plan.

Forthcoming Matters for consideration by Members

The following reports are on the forward plan, and it is anticipated these will be brought forward in the next quarter:

- LEP Funding Submission Approval (on the allocation of a successful bid, Cabinet approval required to accept funds.)
- Land Assembly for Union Street
- Public Art at Aldershot Station, enhancing the gateway into the town & relocation of the Ordnance QF 25-pounder field gun from the Railway Station to Gun Hill which will be included in the Heritage trail
- Actions associated with potential end users for the Union Street scheme.

There is an update seminar for all members planned for November and there will be involvement in pre-planning in relation to the Union Street Scheme.

Progress Summary by project

Project	Description	Funding	Key Activities July 2019 -Sept 2019	Key Activities Sept 2019 -Dec 2019	Status	Project Narrative
Workstream 1 – RDP	Projects					
A2: Union Street	This project will redevelop a key area within the town centre and will create a new revitalised and vibrant space, with a residential-led mixed use development to provide approx. 140 residential homes with the ground floor to accommodate town centre uses all within the heart of the town.	External £5m HIF £1.1m EM3 LEP (to be confirmed) Capital 19/20 £5.7m	Procurement of Demolition Contractor commenced Cabinet Approval for the lease surrender of 38-46 Union Street Cabinet approval for purchase of 48/48a Union Street JTP has been re engaged to take forward designs for the scheme, and currently producing revised proposals for comment.	Vacant possession of the entire site Pre-planning public engagement LEP Funding Bid due diligence to conclude Finalise lease options for the scheme Demolition works to start on site		This project is running behind original project timescales which were establish in 2018 and now need to be updated based on the RDP's revised timescales. During the next quarter the Council will update the community on progress with development of the site, particularly in relation to demolition works. The Council will support the RDP to establish a programme of community engagement in order to share proposals, obtain feedback and develop the scheme collaboratively. The Council continues to acquire properties within the development area in order to complete land assembly for the full scheme. The RDP is actively exploring and taking forward options associated with the end users for the scheme.
F1: Civic Quarter	The civic quarter will be an exciting mixed-use space, providing new opportunities for town centre living alongside active ground floor uses, such as cafes and restaurants alongside the re-provision of leisure and community facilities. This will enhance the town centre and improve connectivity between the town and the business park.	Capital 19/20 £10m 20/21 £10m 21/22 £19m	Pre-Demolition works commenced (Elles Hall) RDP Appointment of Snap Dragon (PR Company) Farnborough Parking Study commissioned Ecology Survey commissioned Topographical Survey commissioned	Finalise planning strategy Leisure Centre cabinet report – procurement of end user RDP to progress masterplan options Seek external funding opportunities to assist with scheme delivery		Whilst the RDP continues to masterplan the site, the Council will continue activities relating to site preparation to facilitate the scheme, having recently achieved vacant possession of Elles Community Hall, works are already underway. The next step will be to secure this area and hoarding will be installed. Alongside these works, the Council is preparing community engagement activities, in order to share proposals for the scheme and will continue to assist with the facilitation and development of community stakeholder groups, to hopefully create community cohesion and empower residents to have their say.

Project	Description	Funding	Key Activities July 2019 -Sept 2019	Key Activities Sept 2019 -Dec 2019	Status	Project Narrative
A6: Parsons Barracks	This site is currently a long stay car park close to the town centre, the entrance of which is off Ordnance Road. The site has been identified as a key site to redevelop and the RDP is tasked with taking forward the site as part of their portfolio. Options for this site are currently being explored and include residential, a hotel, food, retail and the option of a Care Home facility as end uses. Profit from the disposal of this site with contribute to the overarching Aldershot Town Centre regeneration.	Aligned to the project plans being developed by the RDP	Preparation of Parsons Barracks Project Plan Approved at Cabinet 15.10.19.	The end users will begin the process of due diligence in relation to the site. Cabinet report associated with disposal agreed.		The RDP will continue to pursue end user options in relation to this site.
Workstream 2 - Property	y or Major Works					
A3 & A7 The Station and surrounding area, including Windsor Way & High Street Bus Interchange	Aldershot Railway Station is a key gateway into the town and as such has been identified as needing improvements. This project includes public realm improvements to the railway station forecourt, a revised public transport interchange and the redevelopment of the bus station site for a mixed-use development scheme. The Council will also be facilitating the installation of public art to enhance the area.	£900k EM3 LEP £620K RBC £180k HCC £220k HCC (Windsor Way) £100k NSIP	Continued engagement with HCC and South Western Railway to get to a stage of finalising drawings	Update funding profile for the LEP Approval of contracts to the LEP board in November Work to start in early January 2020 with works to the cycle paths on Pickford Street & Arthur Street.		The Council will act as a client for this project with Hampshire County Council. Preliminary works are under way with core sampling starting on site as night works. The Council will continue ongoing dialogue with local residents and stakeholders. Progress in the next period will also include an update to the funding profile for the LEP bid and a planning application submission in relation to the relocation of the Ordnance QF field gun which is currently located outside the train station to Gun Hill which will be included in the Heritage trail
A5: The Games Hub	The Games Hub scheme perfectly combines the past and the present, consisting of a digital Hub to produce a collaborative workspace for existing and aspiring	867k - LEP; £10k OPE, RBC 40K (revenue) Council budget needs to be revised to reflect	Lease for 5 years from new owners completed We have Listed Building consent	Monitor status in relation to getting funding secured. Complete Legal work connected with lease. Appoint		The Council is currently in the review stage of the procurement process which is required to appoint a contractor to undertake the refurbishment works associated with the project. Next step will include final sign off of funding agreements.

Project	Description	Funding	Key Activities	Key Activities	Status	Project Narrative
			July 2019 -Sept 2019	Sept 2019 -Dec 2019		
	entrepreneurs and develop businesses working in the gaming and digital sector. The desired outcomes from this project are growth of the digital economy including; job creation; jobs safeguarding; and office floorspace refurbishment. This is all in the heritage setting of the Old Town Hall.	the actual cost of works £867k	Agreed terms for State Aid Deed	contractor for refurb works, tenders received Bank funding approval for new owners to purchase building.		The anticipated opening of the Games Hub in Spring 2020.
F3: Invincible Road	Improved access/egress from Invincible Road onto Elles Road	£150 – 250k s106 funding from HCC Estimated costs £180k subject to HCC approval	Contractor for works appointed HCC approval	Finalise drawings with Hampshire County Council		Work is now anticipated to start on site in early Jan 2020. In the interim period steps will be taken to reduce traffic congestion and improve the traffic flow over busy periods in the lead up to Christmas. The project has experienced delays due to the associated legal process which has taken longer than initial anticipated.
B3: Southwood Country Park (development of SANG including former golf club buildings)	This is an exciting opportunity to retain large open green space within the borough. this is a 57-hectare area of natural green open space in Farnborough. The first phase of the country park (western side) opened in September 2019. Covering more than 30 hectares, it offers a network of formal and informal paths, with a 2.4-kilometre circular walking route, starting from the 31-space Kennels Lane car park. There is dog-proof fencing along the boundaries of Ively Road. It will also consider, evaluate and recommend supplementary uses for the site and associated buildings, and, where agreed, implement those uses	£58k revenue, £422k capital, £40k RBC contribution to EA feasibility study, £15k for buildings options study and £17k for hoardings in 19/20. Majority to be recouped from developer SANG contributions.	Phase 1 (western side) and new car park on Kennels Lane open. Environment Agency natural wetland feasibility study ongoing Secure the site around the club house by installing hoardings.	Commission building options study Work towards the eastern side of the site being open - target date December. EA study report due. Develop options for Phase 2.		The Council will continue to develop options for phase 2 of the site and associated buildings. The Council plans to engage with the public once options are finalised.

Project	Description	Funding	Key Activities July 2019 -Sept 2019	Key Activities Sept 2019 -Dec 2019	Status	Project Narrative		
Workstream 3 - Third Party Projects								
A1: The Galleries & High Street Multi-Storey Car Park	This scheme is integral to the regeneration of Aldershot Town Centre. Shaviram Aldershot Ltd is proposing a scheme of 600 new homes together with new ground floor commercial floorspace. The proposals also include a large, new public space that could be the focus for town centre events. In order to bring forward the proposals, we have approved, in principle, to relinquish our land interest in the High Street multistorey car park and to take a long-term lease on a new 250 space car park, which will form part of the proposed redevelopment. This will mean that the existing car park will be redeveloped as part of the scheme.	External £2.4m HIF (SANGS) £1m HIF (sewer diversion)	HIF submission Pre-planning engagement undertaken Shaviram Funding public by	Planning Application submission Establish impact on infrastructure – Sewer diversion Finalise contracts for HIF funding		In the next period the Council will continue to work with Shaviram Aldershot Ltd, to support pre-planning discussions and hopefully the application will be submitted. Preparation of legal documentation associated with the car park disposal will continue.		
F2: Farnborough Transport Package	Lynchford Road Farnborough - Localised widening to improve traffic flow and reduce journey times. Improvement to connectivity between M3 and the new Exhibition Centre	HCC secured LEP funding	Design, development and business case work is progressing for the scheme.	HCC will develop scheme designs and undertake the appropriate studies in order to progress the scheme		Hampshire County Council in the next period will continue to develop a project plan and timeline for this scheme. Council input expected to be minimal		
Workstream 4 - Feasibil	lity or Options Appraisa	nl						
A8: Aldershot Town Centre Strategy	Completion of a comprehensive strategy and transition plan for Aldershot Town Centre.	As the strategy and transition plan are developed funding requirements will be identified for any additional projects and	Aldershot Task Force – programme of consultation & engagement. Civic Society – Purposive	Development and complete specification for retail/leisure usage study		5G ambitions being explored through wider piece of work with EM3 Local Enterprise Partnership 8		

Project	Description	Funding	Key Activities	Key Activities	Status	Project Narrative
			July 2019 -Sept 2019	Sept 2019 -Dec 2019		
		will be brought forward through the Council's normal budgetary processes.	conversation programme will feed resident views on the Town Centre into the Aldershot Town Centre Strategy.	Car Parking study complete		
F5: Future of the Council Office site in relation the Civic Quarter Development	Consideration of future options for the Council Offices site and the development of options for the future location of the council.	Funding requirements will be identified for any additional projects and will be brought forward through the Council's normal budgetary processes.	Review stock condition survey	Options for use of council offices site will be considered as part of the RDP civic quarter masterplan Council will need to consider the principle of whether to free up site early in 2020		Options for use of council offices site will be considered as part of the RDP civic quarter master planning. Members will be involved in pre-planning engagement activity Funding for feasibility/options work in the event of relocation provisionally included in budget for 2020/21
F6: New Leisure Centre Feasibility in relation to the Civic Quarter Development	A new leisure centre is being considered as part of the Civic Quarter development however, in order to assess the best location and format feasibility work is still on going.	Cabinet 12.11.19 – requesting £120,00 for further feasibility and design work	Initial meeting with Willmott Dixon (previously met with Wates and Scape)	Cabinet report in November to confirm facilities mix and agree funding further feasibility and design work		Will be going out to tender for the Leisure Operating Contract in November further to Cabinet Approval.
F8: Farnborough North/ Hawley Lane	This scheme has several objectives: to assist Network Rail in making Farnborough North safer for pedestrians Relocation of builder's merchants to a more sustainable business site at Hawley Lane, Potential creation of new homes on the site		Feasibility work has been undertaken for the scheme and has provided some options for consideration.	In the next period the Council will re-engage with Network Rail to establish their plans, as they may require part of the site to make improvements to pedestrian safety which the Council would encourage.		This is a complex scheme which has a number of elements that will need close coordination and engagement in order to progress the site. A key issue will of course be pedestrian safety, therefore it is critical that the Council engages with Network Rail, to ensure full consideration is given to related objectives.

demolition work to address these concerns. There are risks associated with external funding and the need to meet certain milestones in order to meet certain milestones in order to leave the meet certain mil

forward.

Project F3 has experienced delays,

issues have now been resolved, and the project is anticipated to move

Summary of Key Programme Risks by Workstream

draw down funding. The RDP is

aware of the milestones and is

accelerating the planning process in

order to meet the targets.

Carrinary of Frogrammo Frience			
given rise to significant health and	Workstream 2 – Projects in this work stream have several issues that are a	working to anticipated milestones	Workstream 4 – Project F8 has risks associated with an agreement with Network Rail which will be mitigated
	potential risk. Project A3 has risks associated with the project timeline		through the normal internal legal and
has been accelerated in terms of	and is now anticipated to start on site		property process.

ANNEX C



ICE Programme - Quarterly Progress Report

This report provides a programme level summary of progress against the Councils transformation programme, known as the ICE programme. The programme was confirmed on 15 October and this report sets out the status of the programme overall and provides a high level view of the status of all projects currently live in the programme by workstream.

Programme Summary	Period July - September 2019	Version 0.3	Updated: 24 October September 2019
Overall Programme Status	Outcomes - On target	Budget – on target	Timescales – on target

Programme commentary including key success and issues

The programme status is 'Green' and trend is steady. A small amount of slippage was been experienced on the Environmental Services Project (Container Requests) and the parking service review. However, these are limited and do not impact overall programme timelines and the all Environmental Service Portal processes are now live. The overall level of residual risk on the Programme is acceptable.

- 1. The Programme continues to deliver existing milestones on time and on budget. This includes good progress on CRM procurement, Modern Workplace and Windows 10.
- 2. The Board has received a presentation on the outcome of the Car Park Review WS1/3, next steps and transfer of functions to customer services agreed and project will move to implementation
- 3. Work has now commenced on the re-scope of the process redesign work in WS1/3 to agree outline programme for all council services.
- 4. 'Live' Projects within governance of the programme are WS1/3, WS1/5, WS1/6 and WS2/1, WS2/5, WS2/6, WS3/2 and WS3/6. (see below)
- 5. Project statuses remain as at the end of September unchanged by exception reports. Trend has moved from down to flat. i.e. Programme proceeding as expected
- 6. The next phase of Programme level work will commence to identify benefit realisation in-line with revised savings targets and other benefit categories (much of this work will be centred around WS1/3)
- 7. The Programme Mandate and budget were approved by Cabinet in mid-October.

Karen Edwards, ICE programme Sponsor

Works	tream 1 - Customer	Version Control	0.2	Period	Sept 2019 – Oct 2019		
Project Ref	Project Description	Progress		Trend	Status	Notes	
WS1/1	Customer Insight/Understanding our customers and demand	Scheduled for delivery by Jan 202	→	N/A			
WS1/2	Customer charter/promises (common standards)	Scheduled for delivery by Mar 20	20	→	N/A		
WS1/3	Process redesign for self-service	Completion of Car Parking review Revised Schedule of further review	4		Slippage of 8 weeks on original timetable for car park review		
WS1/4	New website - to enable transactional services	Scheduled for delivery 2020/21. I commencing in January 2020.	→	N/A			
WS1/5	Environmental Services portal projects	Project completes October 2019. services e.g. missed bins, Christr available to the public.	↑				
WS1/6	Create the 'Rushmoor Customer Service' implement and CRM capability and start to build a single customer view	Procurement of Goss CRM syste Implementation underway. New C from April 2020	↑				
WS1/7	Love Rushmoor App - refresh/replacement	Scheduled development not until	2021	→	N/A		
WS1/8	Communications strategy – enabling customer and behaviour change	Research phase being undertake September 2020	>	N/A			
Workstr	eam Commentary	Issues or Risks					
	eam 1 overall progress is good. Critical to delive	Project Capacity to undertake service reviews may not be sufficient					
review.	redesign. Further work is underway to identify	and agree service areas for	Organisational capacity to participate in review progress may not be sufficient				

Works	tream 2 - Digital	Version Control	0.2	Period	Sept 2019 – Oct 2019	
Project Ref	Project Description	Progress		Trend	Status	Notes
WS2/1	Office 365 'The Modern Workplace' (including roll-out of Exchange, Word, Excel, PP and embedded accessibility)	Good progress on implementing a Work now underway on designing storage approach and roll-out of be.g. Yammer	↑			
WS2/2	Flexible and mobile working - office modernisation	Project delivery to be scheduled i	n December 2019	→	N/A	
WS2/3	Team working, collaboration and new Intranet	Project delivery to be scheduled		→	N/A	
WS2/4	Performance management and business intelligence	Project delivery to be scheduled i	→	N/A		
WS2/5	5. Modernising Line of Business Applications	Projects underway: New Legal Se System and new HR e-learning s	→		Six weeks planned slippage on Legal system due to resource constraints	
WS2/6	6. IT Infrastructure and Cloud Migration	Implementation of upgrade to Win migration, together with roll-out of Overall project will take until sum complete. Will provide infrastruction 'Modern Workplace' services	→			
Workstr	eam Commentary	Issues or Risks				
	am 2 overall progress is good. Some limited s	Ability to recruit and retain staff with the right skills because of the competitive nature of the IT recruitment market				
Focus or governar	n WS2/1 over next month in designing data and noce					

Works	tream 3 – People & Culture	Version Control	0.2	Period	Sept 2019 – Oct 2019		
Project Ref	Project Description	Progress		Trend	Status	Notes	
WS3/1	Workforce strategy	Scoping work for this project is u Workforce Strategy due for cons version to be available by March	→				
WS3/2	Leadership training	First cohort of Leadership Traini second cohort currently being ur commence Feb 2020.	>				
WS3/3	Learning and development programme	First session of Management de October. Remainder of program developed	→				
WS3/4	Culture, values and behaviour change	Project to commence April 2020	>	N/A			
WS3/5	Improving internal communications and collaboration	Initial work on internal communications underway. Outcome of this work will be the development of a communication strategy linked to WS3/1 Workforce Strategy. Opportunity to use new technology coming on stream in first half of 2020 will also be used to improve internal communication (see WS2/1 Modern Workplace)					
WS3/6	Organisational Redesign	Redesign underway with target to by end of March 2020	o complete phase 1 changes	>			
Workstr	eam Commentary		Issues or Risks				
	eam 3 overall progress is good. Further work is are scoped and linked with opportunities pres	Resource capacity to undertake projects limited but being balanced with organisational demands					
teermole	9).	Impact of organisational redesign WS3/6 may impact on programme delivery and mora at some points between October and March 2020					

Workstream 4 – Cost & Commercial			Version Control	0.2	Period	Sept 2019 – Oct 2019
Project Ref	Project Description	Progress		Trend	Status	Notes
WS4/1	Better access to financial information	Work to commence early 2020	→	N/A		
WS4/2	Reducing debts and increasing income from existing services	Project being scoped for impleme	entation 2020	→	N/A	
WS4/3	Commercial strategy and management of assets	Project being scoped for impleme	→		LSH to be appointed as Investment and Asset managers. Investment strategy being developed. Members workshops 23 October and 19 November	
WS4/4	New procurement strategy and savings from procurement	New procurement strategy being consideration by Members Nov 2	→			
Workstr	eam Commentary	Issues or Risks				
Workstre	eam 4 is currently scoping projects for impleme	Resource capacity to under service and capacity in Leg and consultant/interim supp	al Services rei		ted. Vacancies in property n but recruitment is underway	

For further information the programme mandate can be found at https://democracy.rushmoor.gov.uk/ieListDocuments.aspx?Cld=138&MId=684